

The storm sewer has been installed on Grand Street and the alley between Grand Street and Mackey Street. The contractor will be completing the storm sewer installation on Mackey this week and will then proceed up Euclid Avenue next week 8-23-10. When Euclid is completed the contractor will then begin to install the storm sewer on John Street between Mackey and Maple Heights Drive and a short stretch on McDonald Avenue east of John Street. The work on John Street should take two to three weeks. When John Street is completed the contractor will proceed west on Maple Heights Drive to the westerly cul-de-sac on the south side of Maple Heights drive. The work on Maple Heights drive should take approximately three weeks to complete. Once all the storm sewer has been installed the contractor will begin his final cleanup, seeding and paving. This work should take another two weeks. Would expect all work to be completed by the first of October.

Driveway accesses are being maintained at the present time. Owners are only restricted on their drive way use as the contractor passes in front of their home installing the storm sewer.

Do not foresee any changes in the project at this time.